



DIVISION 3 CORP.
GENERAL CONTRACTOR, CONCRETE & CARPENTRY

August 28, 2015

838 N. Lombard
Elmhurst, IL

Work Schedule

August 24 - 29

1. HVAC rough return and supply lines.
2. Plumbing rough copper supplies, drains and vents.
3. Frame sidewalk and Master Bathroom layout.

August 31- September 5

1. Electrical, plumbing, HVAC rough complete.
2. Concrete poured, exterior brick work.

September 7 - 12

1. Rough inspections.
2. Insulation
3. Start windows and siding.
4. Durarock bathrooms.

September 14 - 19

1. Complete windows and siding.
2. Drywall begins.

September 21 - 26

1. Drywall complete.
2. Walls primes.
3. Basement laminate started.
4. Oak stairs, Hall and 1st floor installed.

September 28 - October 3

1. Floors stain and sealed.
2. Laminate complete.
3. Tile started.
4. Trim outs started.

Page 2

October 5 - 10

1. Tile complete.
2. Trim carpentry continued.
3. HVAC service hooked up.

October 12 - 17

1. Cabinets installed.
2. Granite installed.
3. Carpentry complete.

October 19 - 24

1. Paint
2. Miscellaneous

October 26 - 31

1. Complete paint.
2. Fixtures by electrical
3. Miscellaneous carpentry

November 2 - 6

1. Clean up.
2. Carpet installation.